



CITY OF LIVINGSTON EROSION & SEDIMENT CONTROL PLAN

General Project Information

Project Name:	
Project Address:	
Total Project Size: <i>(indicate sq. ft. or acres)</i>	Approximate Soil Disturbance: Amount of Impervious Surface Created or Replaced:
Anticipated Start Date:	Anticipated End Date:
Number of Storm Drains within 50 ft. of Project:	

Project Owner Information:

Name:		
Address:		
Owner City:	State:	ZIP:
Phone Number:	Email:	

Contractor Information:

Name:		
Address:		
Owner City:	State:	ZIP:
Phone Number:	Email:	

* Please describe the nature of the project and how Erosion and Sediment will be controlled on-site. Please see Page 2 for a list of "Best Management Practices" (BMPs) that can be implemented on your construction project. A general site map is required to be included on Page 3.


Name:	Date:
Title:	Signature:

PLEASE SELECT WHICH SITE BMPS WILL BE IMPLEMENTED ON PROJECT SITE

	CASQA BMP Fact Sheet	STORM WATER BEST MANAGEMENT PRACTICES (BMPs)	BMP Selected?
EROSION CONTROL	EC-1	Scheduling (e.g. work will be conducted during the dry season: May 1 - Sep. 30)	
	EC-2	Preservation of Existing Vegetation (e.g. existing vegetated areas will not be disturbed)	
	EC-4	Area to be vegetated (e.g. landscaping, turf, seed, or hydroseeding)	
	EC-7	Temporary Erosion Control (using an erosion control blanket or geotextile)	
	EC6 & EC8	Area covered with a temporary or permanent mulch (straw, mulch, compost, or equivalent)	
	EC-16	Non-Vegetated Stabilization (covered with aggregate, paving, permanent surfaces/structures)	
	WE-1	Wind Erosion Control (keeping soil moist to prevent wind erosion)	
TEMPORARY SEDIMENT CONTROL	SE-1	Temporary Silt Fence	
	SE-2 or SE-3	Sediment basin or trap (retention pond or basin where sediment can settle out)	
	SE-5	Temporary Fiber Rolls / Straw Wattles	
	SE-6 or SE-8	Temporary Gravel Bag Berm or Sand Bag Barrier	
	SE-7	Street Sweeping (Inspect roads, entrances/exits daily and clean as needed)	
	City Standard	Curb Cutback	
	SE-10	Temporary Drain Inlet Protection (mandatory for any DI's within 50 feet of the project)	
	SE-13	Compost Socks / Biofilter Bags	
	City Standard	Stabilized Construction Exit - Constructed with aggregate at the project owner's specification, but must be effective in controlling trackout.	
	TC-2	Stabilized Construction Roadways	
	WM-3	Stockpile Management (Stockpiles that have been inactive for more than 14 days must be covered with a temporary erosion control or plastic sheeting and contained with a fiber roll or gravel bag berm)	
	NON-STORMWATER POLLUTION CONTROL	NS-2	Dewatering (Providing BMPs for reducing sediment when sumping or draining ponded water)
NS-3		Paving, Sealing, Saw-cutting, Coring, and/or Grinding Operations	
NS-7		Potable Water / Irrigation Testing and Discharge to the MS4	
NS-8		Vehicle and Equipment Cleaning (Work performed on site)	
NS-9		Vehicle and Equipment Fueling (Work performed on site)	
NS-10		Vehicle and Equipment Maintenance (Work performed on site)	
NS-12/13 & WM-8		Concrete, Stucco, Plaster, Tile, or Masonry Work (provide a washout on site)	
WM-1 & WM-2		Storage of Hazardous Materials on Site (Paints, solvents, acids, fuel, lubricants, etc.)	
WM-4		Spill Prevention and Control (Emergency Spill Kit or Supplies)	
WM-5		Solid Waste Management	
WM-9		Temporary Sanitary Waste Facilities (port-a-potties)	

Please describe how the selected BMPs will be implemented on site or any comments on selection:

**EROSION SEDIMENT CONTROL PLAN
SITE MAP**



(Please show the project boundaries, adjacent streets, storm drain inlets, the anticipated location for BMP implementation, and where soil disturbance and construction work will take place)